



# Agenda Summary Report (ASR)

## Franklin County Board of Commissioners

<b>DATE SUBMITTED:</b> January 21, 2020	<b>PREPARED BY:</b> Kathleen Neuman, Associate Engineer
<b>Meeting Date Requested:</b> January 28, 2020	<b>PRESENTED BY:</b> Craig Erdman, PE, County Engineer 
<b>ITEM:</b> (Select One) <input checked="" type="checkbox"/> Consent Agenda <input type="checkbox"/> Brought Before the Board Time needed:	
<b>SUBJECT:</b> Resolution Accepting the Work Performed by Rotschy, Inc of Vancouver, Washington for CRP 614 – Taylor Flats Bridge #903-3.46 project.	
<b>FISCAL IMPACT:</b> The contract was awarded to Rotschy, Inc \$880,871.50, final cost of the contract is \$914,831.09.  Franklin County was awarded \$813,795 of FHWA Surface Transportation Program (STP(R/U)) grant funds and \$117,800 of Rural Arterial Program (RAP) grant funds for a total of \$931,595 towards the construction phase of this project.  Total final estimate cost for the construction phase of this project is \$1,054,653 including staff, consultant, vehicles, and material testing cost. Public Works used funds in line item 542.50 – Structures and 595.12 – Construction Engineering to cover the estimated \$123,058 difference.	
<b>BACKGROUND:</b> On December 3 <sup>rd</sup> , 2019, Franklin County executed a contract for CRP 614 – Taylor Flats Bridge #903-3.46 project with Rotschy, Inc (Resolution 2018-356). The contract was for the replacement of a 24' wide functionally obsolete bridge with a 40' wide prestressed concrete girder bridge. The bridge is located approximately 5.8 miles north of the City of Pasco on Taylor Flats Road. The contract was in the amount of \$880,871.50.  On June 6 <sup>th</sup> , Rotschy, Inc. physically completed the project for the total cost of \$914,831.09.  There were three (3) change orders for this project – Add Work – Pavement Repair to Bellevue Road (Detour Route) Delete Work – Bid Item No 28 – Soil Residual Herbicide Alter Specifications – Erosion/Water Pollution Control There were two (2) force accounts for this project Added Special Sign Thrie Beam Terminal Modification  Section 1-05.12 of the Contract Specifications states that once the Contractor has performed all the obligations under the contract a completion date and final acceptance will be established.  Franklin County Public Works has received all necessary documentation and releases to close out the contract.	
<b>RECOMMENDATION:</b> Approve attached Resolution	
<b>COORDINATION:</b> This agenda item has been prepared with the oversight of the County Engineer and Public Works Director. They have been discussed with the County Administrator, whom has concurred with our recommendation.	
<b>ATTACHMENTS:</b> (Documents you are submitting to the Board) 1. Resolution	
<b>HANDLING / ROUTING:</b> (Once document is fully executed it will be imported into Document Manager. Please list <u>name(s)</u> of parties that will need a pdf) 1. Copy of Resolution to the Public Works (Kathleen Neuman)	

*I certify the above information is accurate and complete.*



Matt Mahoney, Public Works Director

**FRANKLIN COUNTY RESOLUTION NO. \_\_\_\_\_**

BEFORE THE BOARD OF COMMISSIONERS  
FRANKLIN COUNTY, WASHINGTON

***ACCEPTING WORK PERFORMED BY ROTSCHY, INC UNDER CONTRACT  
FOR CRP 614 – TAYLOR FLATS BRIDGE #903-3.46***

**WHEREAS**, the contractor, Rotschy, Inc of Vancouver, Washington, has completed all work required pursuant to their contract with Franklin County for the County Road Project (CRP) 614 – Taylor Flats Bridge; and,

**WHEREAS**, this project has been examined by the County Engineer and has been found to be in compliance with the applicable project specifications and drawings; and

**WHEREAS**, it is the County Engineer’s recommendation that the Board of Franklin County Commissioners formally accept the contractor’s work and the project as complete;

**NOW, THEREFORE, BE IT RESOLVED** that the County Commissioners concur with the County Engineer’s recommendation and hereby accepts the work performed by Rotschy, Inc. under contract for the above mentioned project as being completed in conformance with the project specifications and drawings.

**APPROVED** this \_\_\_\_\_ day of January, 2020.

BOARD OF COUNTY COMMISSIONERS  
FRANKLIN COUNTY, WASHINGTON

\_\_\_\_\_  
Chairman

\_\_\_\_\_  
Chairman Pro Tem

\_\_\_\_\_  
Member

***ATTEST:***

\_\_\_\_\_  
Clerk of the Board